

TIMELINE FOR MCGIVNEY HALL

2014

- January 2014 starting touring Old Baptist Church with small group of knights discussing thoughts for possibilities of usage.
- March 2014 meet with Deacon Dave
- May 7, 2014 had a small group planning meeting to discuss plans.
- May 8, 2014 our planning group meet with Dcn. Dave discussing our plans as well as him giving his thoughts on how we should proceed with plans.
- May 9, 2014 Fr. Felix gave his approval for The Knights to "Kindly Continue" our plan.
- June 2014 group of knights walked the building with Fr. Felix and discussed our thoughts and plans for the building.
- July 2014 Had additional discussions with Dcn. Dave
- July 8, 2014 meet with Fr. Felix reviewed building proposed plans and 9 bullet points to proceed.
- July 12, 2014 small work detail worked daily this week preparing for Major tear out.
- July 19, 2014 Knights Demo Party!! Huge turnout of brother knights
- July 26, 2014 Second weekend for Knights Demo Party!!
- August 2014 1st set of blue prints for future hall.
- August 2014 small group meeting to discuss blue prints and plans to execute.
- Sept. 23, 2014 requested permit for building
- Oct. 14, 2014 received Main Building Permit.
- Nov. 12, 2014 installed new doors for ceremony closet and kitchen.
- Dec. 5, 2014 Work Party
- Dec. 16, 2014 Pick-up Donated Mattresses by Nick Quinn

- Dec. 23, 2014 work on floor prep

2015

- Jan. 3, 2015 Continue floor prep for tile install
- Jan. 8, 2015 Cleaned and Painted ceiling
- Jan. 10&11, 2015 Installed 3,000 sq. ft. of tile
- Jan. 13, 2015 Received Plumbing Permit
- Jan 14, 2015 Seal Grout new floor tile
- Jan 15, 2015 Permit approved Humble Inspector
- Feb. 2015 Installed 3 door Commercial Refrigerator
- Feb 11, 2015 Set up Hall for Mattress Sale
- Feb. 15, 2015 Mattress Sale
- Feb. 22, 2015 Mattress Sale Sold out!!
- Mar.4, 2015 Sheetrock installed outside kitchen wall
- April, 2015 2015 revised blue prints completed Blue Prints from Rivera Design
- April 27, 2015 City of Humble Fire Marshal Inspection.
- May 11, 2015 meet with Electrician
- June 2015 additional revised blue prints from Rivera Design
- June 8, 2015 Paint McGivney Hall
- July 6, 2015 Received Electrical Permit
- July 2015 Received electrical supplies from Coastline Electric
- August 8, 2015 pull wire with Electrical Contractor

- Sept 8, 2015 small group discussed continued plans and budget for the hall
- Oct. 2015 road trip to Austin to pick up 2 door Commercial Freezer and Ice Machine
- Nov 12,2015 Received second plumbing permit
- Nov 19, 2015 Work Party hang Sheetrock kitchen.
- Dec. 2015 dig hole for grease trap
- Dec 16, 2015 Install Grease Trap

2016

- Jan. 16, 2016 patch concrete kitchen floors
- Jan 27, 2016 Set up 2nd Mattress Sale
- Jan 29, 2016 received shipment of donated mirrors from Art
- Jan 30 & 31, 2016 Mattress and Mirror Sale
- Feb 2016 install kitchen wall hot water heater
- Feb 2016 purchased 1 and 2 compartment sinks
- Feb 15, 2016 Kitchen floor sealing completed
- Feb. 18, 2016 poured concrete for grease trap
- April, 2016 move and clean stove from old bldg.
- April 2016 install vent hood
- May 2016 install 3 compartment sink
- May 2016 Install ceiling grid system
- June 5, 2016 Final Mattress and Mirror sale from Jan
- June 2016 set steam table in correct location/ hook up electrical
- June 18, 2016 Work Party to Complete Final Punch list

- July 2016 Install coffee/tea bar
- July 2016 Final inspection on plumbing, electrical and mechanical
- July 2016 Final] Health Dept. Inspection
- July 15, 2015 Install convection oven
- July 23, 2016 Dedication and Blessing of McGivney Hall